

CONTRACT CHANGE ORDER

Fund	
PO No	

[illegible]

Initiated by: Architect/Engineer = 1 Agency = 2 DCC = 3 Contractor = 4


Legend: Result of: Design Error = A Design Omission = B Change in Scope/Program = C Result of Field Conditions = D Other (explain) = E

The Original Contract Sum was	\$	3,249,800.00
Net change by previous Change Orders	\$	65,158.90
The Contract Sum prior to this Change Order was	\$	3,314,958.90
The Contract Sum will be ☒ Increased ☐ Decreased ☐ Unchanged by this Change Order	\$	256,248.18
The New Contract Sum including this Change Order will be		3,571,207.08
The Contract Time will be ☒ Increased ☐ Decreased ☐ Unchanged by this Change Order	11	Days
The Date of Completion as of the date of this Change Order therefore is		14-Oct-15

APPROVALS

Contractor Name and Address		David G. Ering	
Walz Harman Huffman Construction, Inc. 5615 E. Huffman Drive Kechi, KS 67067-9054		21-May-15	
		Project Architect/Engineer Signature	Date
		Mark A. Bruce	5-27-15
		Head of State Agency Signature	Date
		May 26, 2015	
Contractor's Signature		Date	
		OFPM - DCC Signature	Date

Attachment 3
JCSAC 6-4-15



WALZ
HARMAN
HUFFMAN CONSTRUCTION INC.

CP

Cost Proposal

#18

HOME OFFICE:
5615 E. Huffman Dr.
Kechi, Ks. 67067-9054
Phone: 316 744-2081
Fax: 316 744-0554
whhconst@whhconst.com

TO: Emig & Associates Architects -- Dave Emig
FAX #: email DATE/TIME: 4/1/15
FROM: Eric Nilges
PGS INCLUDING THIS ONE:

Project: Troop F Headquarters WHH #: 14-052
Job # A-012291/Bldg #28000-38688

PRICING/COST
SPECIFICATION
TIME/SCHEDULE
OTHER(specify)

X
X

Spec./Ref:

Plan/Pages:

Description:

ADD

DEDUCT

Add landscaping and irrigation.

Lawn Sprinkler Services (Irrigation) \$16,108.89

Seeders Inc. \$34,400.00

PROJECT MANAGER:

Greg Harman
Eric Nilges

JOBSITE OFFICE:

1900 E. Tigua St.
Kechi, KS

JOB SUPERINTENDENT:

Pat Beal
Cell: (316) 619-1860

We are requesting 21 additional days for this
scope of work.

ST \$50,508.89

OH & Profit (10%) \$5,050.89

Total \$55,559.78

APPROVALS:

Owner/Arch.

Date

Contractor

Date

NON APPROVAL/Other/Explan.(specify)

Thanks, Please call with questions.

Eric Nilges

From: Linda Snook <lsnook@seedersinc.com>
Sent: Thursday, March 26, 2015 9:11 AM
To: enilges@whhconst.com
Subject: Troop F Headquarters


Eric,

I have reviewed our bid and we do not need to change anything on our price for the landscaping. However, I did notice that there was erosion control matting (shown on Sheet C3.1) included with the erosion control. Will someone else be installing this, or do I need to give you a separate price to install this when the permanent seeding is done?

Thanks,

Linda Snook Davison
Seeders, Inc.

Maintenance - yes
Compoot - yes



4111 S. Broad St.
Wichita, Kansas 67215
(316) 722-8345
Fax (316) 722-0474

Proposal-Revised w/ Sales Tax included

July 15, 2014

To: Prospective Bidders

From: Bob Stuhlsatz
Seeders, Inc.

Re: Troop F Headquarters, Kansas Highway Patrol

Landscaping: LS - \$34,400.00 - A.H. 2
(Includes seeding, trees and shrubs, mulch for trees and planting bed, and limestone boulders).
Erosion Control: LS - \$9,650.00
(Includes silt fence, erosion control blanket and Inlet protection).

Total: \$44,050.00

Sale tax IS included.
Irrigation is NOT included.
Topsoil placement by others.
Installation of rip rap is excluded.
Rock pickup is excluded.
Bond not included; add 1% for bond or \$100.00 minimum.



Lawn Sprinkler Quote
For:

Kansas Highway Patrol
Troop F Headquarters
Kechi, Ks

ATTN: Estimators

17 March 2015

Install Sprinkler System for new bldg as per landscape plan:

Rainbird 5004 rotors
Rainbird 1804 sprays
Hunter MP Rotators Stream Sprays
Rainbird LD-.09-12 drip-line for front shrub beds
Rainbird ESP-Me Modular Controller mounted in Garage
Hunter PGV-100G-S Electric Valves
Hunter Rain-clip Wireless Rain Sensor
1 1/4" PVC Mainline and Poly laterals
Connect to Irrigation Pipe stub as per plan.
4" Irrigation Sleeving by General Contractor as per plan

Sales Tax *yes*

TOTAL Labor and Material \$ 16,108.89

I acknowledge Addendums 1 & 2.

For questions or comments call Andy Veatch at (316)303-1200.
1 year Parts and Labor Warranty.



Certification of Proposal: We, Lawn Sprinkler Services L.L.C. (Contractor) hereby propose to install an underground lawn sprinkler in the above stated property. Contractor will furnish all materials and labor needed to install said system in accordance with all applicable local and state laws and owner's specifications. Contractor will be responsible for calling Kansas One-Call to locate all underground utilities. Contractor is not responsible for any utilities not marked by Kansas One-Call.


Acceptance of Proposal: I, the property owner, agree that the above quoted price, specifications and conditions are acceptable for this contract. I authorize Contractor to begin and complete the lawn sprinkler system at the above address. I agree to pay balance of bid price due upon completion of the lawn sprinkler system. I understand that any quantities specified are ONLY estimates and actual quantities may vary. Contractor reserves the right to use this property as a reference in future sales calls. I understand that contractor will call Kansas One-Call to locate underground utilities and I the homeowner will accept all responsibilities for utilities not marked by Kansas One-Call.

Certification of Proposal

Andy Veatch
Andy Veatch
Project Manager

Acceptance of Proposal

1527 S Washington Wichita Ks. 67211 (316)303-1200 fax (316)303-1201 sales@lawnsprinklerservices.com



WALZ
HARMAN
HUFFMAN CONSTRUCTION INC.

CP

Cost Proposal
#19d

HOME OFFICE:
5615 E. Huffman Dr.
Kechi, Ks. 67067-9054
Phone: 316 744-2081
Fax: 316 744-0554
whhconst@whhconst.com

TO: Emig & Associates Architects -- Dave Emig
FAX #: email DATE/TIME: 5/21/15
FROM: Eric Nilges
PGS INCLUDING THIS ONE:

Project: Troop F Headquarters WHH #: 14-052
Job # A-012291/Bldg #28000-38688

PRICING/COST
SPECIFICATION
TIME/SCHEDULE
OTHER(specify)

X
X

PROJECT MANAGER:
Greg Harman
Eric Nilges

JOB SITE OFFICE:
1900 E. Tigua St.
Kechi, KS

JOB SUPERINTENDENT:
Pat Beal
Cell: (316) 619-1860

Spec./Ref:
Plan/Pages:

Description:	ADD	DEDUCT
Add asphalt paving and associated flyash stabilization and striping to project. This option changes approximately 722 SY of asphalt paving to concrete per attached drawing. Area outlined in green.		
APAC	\$168,571.00	
APAC - Delete South Drive		\$16,664.00
R&C Concrete	\$28,500.00	
R&C Concrete - Delete Curbs		\$3,600.00
Saratoga Roofing (Caulking)	\$2,637.00	
Surveying	\$3,000.00	

We are requesting 11 additional days for this scope of work.

ST	\$182,444.00
OH & Profit (10%)	\$18,244.40
Total	\$200,688.40

APPROVALS:

Owner/Arch. _____ Date _____
Contractor _____ Date _____

NON APPROVAL/Other/Explan.(specify) _____



APAC-Kansas, Inc.

Shears Division
3511 South West Street, Wichita, KS 67217-1043
Mail: Post Office Box 17470
Wichita, KS 67217-0470
Tel: 316-524-5200, Fax: 316-524-3651

March 20, 2015

Walz Harman Huffman Construction Inc.
Attn: Eric Nilges
5616 E Huffman Rd
Kechi, KS 67067

Re: Kansas Highway Patrol Troop F Headquarters

APAC-Kansas Inc., Shears Division - Wichita Branch ("APAC") offers to furnish all labor, materials and equipment required for the performance of the following:

1. ** Asphalt Parking Lot Base Bid**

- 6" fly ash soil stabilization under concrete curbs and gutters with the asphalt paving and under the asphalt pavement. (Approx: 5,588 SY)
- Place 6" asphalt pavement per sheet C2.0 using approved commercial grade mixes. (Approx: 5,388 SY)
- Parking Lot Striping, H/C Signs, and parking stop blocks.

Base Bid Total \$ 184,455.00

2. ** Alt #1 Stabilization for Concrete Paving**

- 6" fly ash soil stabilization under concrete pavement and the curbs and gutters that go with the concrete pavement. (Approx: 2,480 SY)

Alternate #1 Bid Total \$ 14,880.00

3. ** Alt #2 Delete Asphalt Entrance**

- Delete asphalt paving in green outlined area on sheet C2.0; the fly ash stabilization would remain. (Approx: 722 SY)

Alternate #2 Deduct Total (\$ 15,834.00)

Note:

1. Tax on material is included.
2. Quantities are based off sheet C2.0.
3. Subgrade to be ready for fly ash stabilization by others (+/- 0.10).
4. Does not include any removals.
5. Does not include any concrete work.

184,455
(15,884)
168,571



APAC-Kansas, Inc.

Shears Division
3511 South West Street, Wichita, KS 67217-1043
Mail: Post Office Box 17470
Wichita, KS 67217-0470
Tel: 316-624-5200, Fax: 316-624-3651

May 13, 2015

Walz Harman Huffman Construction Inc.
Attn: Eric Nilges
5615 E Huffman Rd
Kechi, KS 67067

Re: Kansas Highway Patrol Troop F Headquarters

Subject: Change order to delete entrance from Tigua St.

1. ** Delete Asphalt Entrance**
 - Delete fly ash stabilization and asphalt pavement from entrance off Tigua Street to the start of the concrete slab. (Approx: 732 SY)

Deduct Total (\$ 16,664.00)

Sincerely,

Dan Heise
Estimator
APAC-Kansas, Inc., Shears Division

Accepted By _____

Printed Name _____

Date _____

R & C Concrete, Inc.	707 W 13th El Dorado, KS 67043	316-377-7300 Mobile
		316-381-1809 Fax
		raulgonzalez@rcconcrete.com

State Trooper Office, Paving Addition

March 24, 2015

R & C Concrete will complete the following, set up and pour the concrete paving, saw-cutting and placement of expansion as needed.

This proposal is for labor, forming materials, concrete, rebar and wire mesh, concrete pumping, epoxy material, Exclusions include concrete testing, removal of spoils, additional layout, compaction testing, General contractor is responsible for all other labor and materials including exclusions.


Base Bid


128,500

Payment to be made every 30 days as the work progresses to one hundred percent of all work completed.
The entire amount of contract to be paid within 30 days of completion.

Any alterations or deviation from the above specifications involving extra cost of material or labor will only be executed upon written orders for the same, and will become an extra charge over the sum mentioned in this proposal. All agreements must be made in writing.

Respectfully submitted,





Bld Estimating Sheet
 Saratoga Roofing & Construction
 209 N.W. 132nd St. Oklahoma City OK 73114
 Contact: Mario Macias (405) 517-1140

Date: 03/31/2015
 Job Name: Troop F Headquarters
 Location: Kechi, Kansas

Horizontal Concrete Joint sealants: \$2,637.00

Cost Breakdown

Labor	\$1,661.00
Materials	\$713.00
Overhead & profit	\$264.00


Note:

Mobilization will consist of the time necessary to properly mobilize and demobilize the project. Also included is the time necessary for the proper supervision to manage the project and the necessary equipment and material to assist in the mobilization and supervision of the project.

Our price to perform specified work mentioned above is TWO THOUSAND, SIX HUNDRED THIRTY SEVEN DOLLARS (\$2,637.00)

We Propose hereby to furnish material and labor — complete in accordance with above specifications — for the sum of:

Total Amount	\$2,637.00



654 V23

10

14. The authors have indicated that the results of the study are not generalizable to all patients with aortic aneurysms. However, the authors have not indicated the specific limitations of the study. Please provide a brief summary of the limitations of the study.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

[illegible]

3-12